Tiger Blvd Overpass Project Status Update 150CT21

Project Schedule

Contracts approved by City Council 7/13/2021. Contracts signed and NTP issued 7/19/2021.

Public Feedback Meeting Anticipated 03/21/2022

Construction Anticipated to Begin August 2023



Notes

Design Survey complete on west side, working on east side.

Project Contacts

City of Bentonville: Andrea Jobe, PE Engineer: Volkert Contractor: TBD

Action Items

- Reviewing adjacent developments.
- Updating project stakeholder register.
- Initiated ARDOT Airspace permit (need line and grade drawings to submit)
- □ Finalize project survey (B&F Engineering)
- Determine McCollum Road project impact.

